

Issues

Estimated time: 0.0

#	Project	Tracker	Status	Priority	Subject	Assignee	Start date	Due date	Estimated time
637	StarHolding Group- Control room project at KIP	Project	In Progress	Normal	All CCTV Relocation to Control Center		02/03/2025	02/28/2025	
597	StarHolding Group- Control room project at KIP	Project	New	Normal	Finish set and document handover process	khine hein	01/17/2025	01/17/2025	
572	StarHolding Group- Control room project at KIP	Project	New	Normal	Set up Power Station for control room		01/17/2025	01/17/2025	
571	StarHolding Group- Control room project at KIP	Project	New	Normal	Install TVs		12/23/2024	01/23/2025	
529	StarHolding Group- Control room project at KIP	Project	New	Normal	Actual Handover Documentation Process		12/10/2024	12/14/2024	
528	StarHolding Group- Control room project at KIP	Project	New	Normal	Forecast Handover Documentation Process		12/10/2024	12/14/2024	
527	StarHolding Group- Control room project at KIP	Project	New	Normal	Actual User Acceptance & Training Process		12/10/2024	12/14/2024	
526	StarHolding Group- Control room project at KIP	Project	New	Normal	Forecast User Acceptance & Training Process		12/10/2024	12/14/2024	
525	StarHolding Group- Control room project at KIP	Project	New	Normal	Monitoring and Control		12/10/2024	12/14/2024	
524	StarHolding Group- Control room project at KIP	Project	New	Normal	Actual Site Cleaning Process		12/07/2024	12/14/2024	
523	StarHolding Group- Control room project at KIP	Project	New	Normal	Forecast Site Cleaning Process		12/10/2024	12/14/2024	
522	StarHolding Group- Control room project at KIP	Project	New	Normal	Actual Termination & Testing Process		12/07/2024	12/14/2024	
521	StarHolding Group- Control room project at KIP	Project	New	Normal	Forecast Termination & Testing Process		12/07/2024	12/13/2024	
520	StarHolding Group- Control room project at KIP	Project	New	Normal	Actual Electrical & AC Device Installation Process		12/07/2024	12/12/2024	
519	StarHolding Group- Control room project at KIP	Project	New	Normal	Forecast Electrical & AC Device Installation Process		12/07/2024	12/12/2024	
518	StarHolding Group- Control room project at KIP	Project	New	Normal	Actual Partition Painting & Door Fitting Process		12/07/2024	12/10/2024	
509	StarHolding Group- Control room project at KIP	Project	New	Normal	Execution		12/07/2024	02/28/2025	
508	StarHolding Group- Control room project at KIP	Project	New	Normal	Planning		01/20/2025	02/07/2025	
507	StarHolding Group- Control room project at KIP	Project	New	Normal	Initiation		12/02/2024	12/02/2024	